BRUHAT BANGALORE MAHANAGARA PALIKE		
Zone: East		Division: Hebbal
Sub-Division: Hebbal/ JC Nagar		Ward No:
EXTENSION OF TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE		
Sl No.	Descriptions	Details in Formations as per records
1	Name of work	Providing flooring and improvements to Govt Model School in Ward NO. 18
2	Estimated Cost (Rs in Lakhs)	Rs. 20.00 Lakhs
3	Tender Amount	Rs. 1946970.30
4	Name of the Agency / Contractor	Sri. L. Ramesh
5	Aggrement No and Date	EE/H/AE/Agg/657/2011-12 dated: 08/02/2012
6	Wrok order No and Date	EE/H/AE/WO/657/2011-12 dated: 08/02/2012
7	Time fixed for completion	60 days
8	Date of application of comntractor requesting for extension	Yes
9	Date of receipt of application in Sub Division	Yes
10	Whether time extended	--
11	Progress achieved by the Contractor during the original period	80% Completed
	Programme	P-1771 Zone Works
	% Time	
	% Time	
	% Time	518 Days
12	Completed Rs. During tender period	Rs. 1545482.00
13	Upto date progress till date	Rs. 1545482.00
14	Date of starting the work	7/2/2012
15	Date of completion of work as per agreement	7/4/2012
16	Date of completion of work	8/9/2013
17	Progress achieved during first extension	Rs.

Sl No.	Descriptions	Details i s per records
18	Progress achieved during second extenison	Rs.
19	Time extension for which are appled	518 Days
20	Time extension for recommended	Yes
21	Whether original application of contractor enclosed	Yes Enclosed
22	The balace work to be executed	100% Work Completed
23	Approximate time required for completion of work	518 Days
24	Work charge establishment Expenditure incurred after expiry of the due date of completion	Yes
25	Whether notice issued as per clause 2 of aggreement if so No and Date	Yes
26	Whether reply received if so what action contractor taken on the reply.	Yes
27	Rate of fine recommended by the Assistant Executive Engineer	Rs. 5/-
	18	Assistant Executive Engineer (Hebbal.)

ಮೇಲೆ ಸೂಚಿಸಿರುವಂತೆ ಕಾಮಗಾರಿಯು ____518 day____ ದಿವಸಗಳು ವಿಳಂಬವಾಗಿದ್ದು, ವಿಳಂಬದ ಅವಧಿಗೆ ದಂಡವನ್ನು ವಿಧಿಸಬಹುದಾಗಿದೆ.

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Executive Engineer
Hebbal Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
BBMP

ದಿನಾಂಕ: 5.3.2012

ರವರಿಗೆ,
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಹೆಬ್ಬಾಳ ಉಪ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಬೆಂಗಳೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ: Providing flooring and improvements to Govt Model School in Ward No. 18 ಕಾಮಗಾರಿಗೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಾಡಿಕೊಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ: Work order NO: EE/H/AE/WO/657/11-12 dated: 08/02/2012

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕುಡಿಯುವ ನೀರಿನ ವ್ಯವಸ್ಥೆ ಕಲ್ಪಿಸುವ ಅನುದಾನದಡಿಯಲ್ಲಿ ಅಂದಾಜು ಮೊತ್ತ ರೂ. 20.00ಲಕ್ಷಗಳಿಗೆ ಉಲ್ಲೇಖ ಪತ್ರದ ಅನ್ವಯ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಕಾರ್ಯಾದೇಶ ನೀಡಲಾಗಿದ್ದು, ಅದರಂತೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ: 08/02/2012ರಂದು ಪ್ರಾರಂಭಿಸಲಾಗಿದ್ದು, ತದ ನಂತರ ಹಂತ ಹಂತವಾಗಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಿರುವುದು ಸರಿಯಷ್ಟೆ ಆದರೆ ಸದರಿ ಕಾಮಗಾರಿಗೆ 60 ದಿನಗಳ ಅಂದರೆ ದಿನಾಂಕ: 07/04/2012ರ ವರೆಗೆ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು.

ಮುಂದುವರೆದು, ಸ್ಥಳದಲ್ಲಿನ ಕೆಲವು ನ್ಯೂನತೆಗಳಿಂದಾಗಿ ಈ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಸದರಿ ಕಾಮಗಾರಿಯ ಸ್ಥಳದಲ್ಲಿನ ರಸ್ತೆಗಳು ಕಿರಿದಾಗಿ ಇದ್ದುದರಿಂದ ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದ್ದರಿಂದ ಯಾವುದೇ ದಂಡ ವಿದಿಸದೇ ದಿನಾಂಕ: 7.4.2012 ರಿಂದ 8.9.2013 ರವರೆಗೆ ಹೆಚ್ಚುವರಿ ಕಾಲಾವಕಾಶ ನೀಡಲು ಈ ಮೂಲಕ ಕೋರಲಾಗಿದೆ.

ವಂದನೆಗಳೊಂದಿಗೆ,

ತಮ್ಮ ವಿಶ್ವಾಸಿ,

ಗುತ್ತಿಗೆದಾರರು